



2161 Chamber Center Drive
 Fort Mitchell, KY 41017
 phone: 859.525.0544
 fax: 859.525.0561
 www.ctconsultants.com

MONTHLY PROJECT STATUS UPDATE

Lakeside Park, Kentucky

10/31/2023

City

Date

Prepared by: Martin Hellmann

Item No.	Status	
1.	Project Name: 2023 Street Program	
	Project Number: 220718	
	<p>The 2023 street program will consist of the resurfacing of West Lakeside between Gilmore and 102 West Lakeside (where the concrete pavement begins).</p>	
	<p>All work is complete. The City is currently holding back 1% in retainage (\$1,190.76) until next spring to cover yard restoration if needed.</p>	
	<p>Original Contract Price: \$164,830.00 Net Change Orders: -\$45,754.00 Current Contract Price: \$119,076.00 Amount Paid to Date: \$117,885.24 Amount Remaining: \$1,190.76</p>	
2.	Project Name: Sidewalk Assessment (ARPA Funds)	
	Project Number:	
	<p>The city has indicated that they would like to have the sidewalks in the city assessed to determine what repairs are necessary.</p>	
	<p>Precision Concrete Cutting has provided a proposal to complete an assessment of the sidewalks in the city for \$1,767.50.</p>	
	<p>PCC has provided a summary of the assessment identifying areas that can be ground using their services. They have provided a proposal to the City to perform this work under a couple of different scenarios. In addition to the grinding. To fully repair the sidewalks there are sections that cannot be simply ground down to eliminate trip hazards, but must be removed and replaced with new concrete in order to fully address the concern. The full scope of the replacement sections is not fully known at this time.</p>	
	<p>The results of this assessment and some discussion about next steps will occur at the November 5 Public Works Meeting.</p>	

3.	Project Name: 2023 Joint and Crack Seal Program	231625
	<p>This year's list of streets for joint and crack sealing will consist of:</p> <ul style="list-style-type: none">• Shaker Ct.• Marlo Way, Penwood to W. Lakeside• Brittany Court• Penwood Ct• Locust Ave., Penwood to Evergreen (Alternate)• Evergreen (Alternate) <p>The project was awarded to Riegler Blacktop in the amount of \$35,302.50.</p> <p>Della Way will be added to the list if they are within budget as they draw close to completing the streets from the bid.</p> <p>Work is ongoing.</p>	